

ID	Task Name	Duration	Start	Finish	10	May 2 '10	May 3 '10	May 10 '10	May 23 '10	May 30 '10	Jun 5 '10	Jun 13 '10	Jun 20 '10	Jun 27 '10	Jul 4 '10	Jul 11 '10	Jul 18 '10	Jul 25 '10	Aug 1 '10	
1	Steel Delivery	2 days	Thu 4/29/10	Fri 4/30/10	■															
2	Building Erection	25 days	Mon 5/3/10	Fri 6/4/10	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
34	Footing at Extentions	5 days	Wed 5/5/10	Tue 5/11/10	■	■	■	■	■											
35	Wall Framing	10 days	Mon 5/17/10	Fri 5/28/10	■		■	■	■	■	■	■	■	■	■	■	■	■	■	■
15	Window Install	3 days	Thu 5/20/10	Mon 5/24/10	■			■	■	■										
4	Electrical Rough-in	15 days	Mon 5/24/10	Fri 6/11/10	■			■	■	■	■	■	■	■	■	■	■	■	■	■
7	Plumbing Rough-in	10 days	Mon 5/24/10	Fri 6/4/10	■			■	■	■	■	■	■	■	■	■	■	■	■	■
3	Fire Sprinklers	5 days	Mon 5/31/10	Fri 6/4/10	■				■	■	■	■	■	■	■	■	■	■	■	■
8	HVAC Ducting	5 days	Mon 5/31/10	Fri 6/4/10	■				■	■	■	■	■	■	■	■	■	■	■	■
11	Sidewalks/Patio	7 days	Mon 6/7/10	Tue 6/15/10	■					■	■	■	■	■	■	■	■	■	■	■
32	Insulation	5 days	Mon 6/7/10	Fri 6/11/10	■					■	■	■	■	■	■	■	■	■	■	■
12	Fire Alarm Roughin	2 days	Wed 6/9/10	Thu 6/10/10	■					■	■	■	■	■	■	■	■	■	■	■
9	Rough-in Inspections	1 day	Fri 6/11/10	Fri 6/11/10	■						■	■	■	■	■	■	■	■	■	■
19	PGE Wire/Transformer	3 days	Mon 6/14/10	Wed 6/16/10	■						■	■	■	■	■	■	■	■	■	■
33	Drywall	10 days	Mon 6/14/10	Fri 6/25/10	■						■	■	■	■	■	■	■	■	■	■
13	Aluminum Storefront Doors	2 days	Mon 6/21/10	Tue 6/22/10	■							■	■	■	■	■	■	■	■	■
5	Taping	10 days	Mon 6/28/10	Fri 7/9/10	■							■	■	■	■	■	■	■	■	■
27	Stone Veneer	7 days	Mon 7/5/10	Tue 7/13/10	■								■	■	■	■	■	■	■	■
28	PGE Startup	1 day	Mon 7/5/10	Mon 7/5/10	■									■	■	■	■	■	■	■
17	Doors and Frames	2 days	Tue 7/6/10	Wed 7/7/10	■									■	■	■	■	■	■	■
10	Painting	8 days	Mon 7/12/10	Wed 7/21/10	■										■	■	■	■	■	■
18	Landscaping	15 days	Mon 7/12/10	Fri 7/30/10	■										■	■	■	■	■	■
21	Lighting	10 days	Mon 7/12/10	Fri 7/23/10	■										■	■	■	■	■	■
26	Alter Framing	3 days	Mon 7/19/10	Wed 7/21/10	■											■	■	■	■	■
25	FRP	2 days	Wed 7/21/10	Thu 7/22/10	■												■	■	■	■
14	Flooring	2 days	Thu 7/22/10	Fri 7/23/10	■													■	■	■
20	Hydroseed	2 days	Mon 7/26/10	Tue 7/27/10	■														■	■
22	Plumbing Finish	4 days	Mon 7/26/10	Thu 7/29/10	■														■	■
23	Electrical Trim	5 days	Mon 7/26/10	Fri 7/30/10	■														■	■
24	Furniture/Equipment (by Church)	5 days	Mon 7/26/10	Fri 7/30/10	■														■	■
36	Hardware	1 day	Mon 7/26/10	Mon 7/26/10	■															■
30	Toilet Acc./Partitions	2 days	Thu 7/29/10	Fri 7/30/10	■															■
6	Final Clean	2 days	Fri 7/30/10	Mon 8/2/10	■															■
31	Punch List	5 days	Fri 7/30/10	Thu 8/5/10	■															■
18	Final Inspections	3 days	Mon 8/2/10	Wed 8/4/10	■															■
28	Turnover to Owner	1 day	Fri 8/6/10	Fri 8/6/10	■															■